

Weekly Update for Castle Creek Residence

December 10, 2006



WODEHOUSE • AUGELLO

HIGH PERFORMANCE GREEN BUILDERS

Weather this week: Clear and Sunny all week. Avg temp: 41°F/16°C

Subs on Site:

Wodehouse / Augello – 1 Mtn.. Air Mechanical
Trejo Construction – 3 European Roofing – 3
Vogelman West – 6 Brads Electric – 2

WORK ACTIVITIES ACCOMPLISHED LAST WEEK

MONDAY

TrejoLay out stone columns in main part of house for masons, misc pickup framing main level, finish cutting rafter tails at workshop.
Vogelman.....Continue installing exterior masonry at library deck, begin installing interior stone veneer at butlers pantry stone columns.
Elite.....Get laid out for drywall at lower level.
GWPContinue staining timbers, soffit and trim at various exterior areas.
Pro Ex.....Dig for site drains at BBQ area.

TUESDAY

Trejo.....Misc pick up framing main level, begin layout for curved microlam header over front door
Vogelman.....Continue installing exterior masonry at library deck, continue installing interior stone veneer at butlers pantry stone columns.
Elite.....Continue hanging drywall at lower level ceilings.
GWPContinue staining timbers, soffit and trim at various exterior areas.
Pro Ex.....Dig for site drains at BBQ area.
Brads.....Continue pulling wires for lights and outlets at east half of house.
Heavy snows and high winds sent excavators home about 11 and I shut down the job at 3 and sent everybody home for their own safety in traveling the highway. Architect meeting changed to Friday because of the weather.

WEDNESDAY

Trejo.....Misc pick up framing main level, begin building curved microlam header over front door
Vogelman.....Continue installing exterior masonry at library deck, continue installing interior stone veneer at butlers pantry stone columns
Elite.....Continue hanging drywall at lower level ceilings.
GWPContinue staining timbers, soffit and trim at various exterior areas.
Pro Ex.....Dig for site drains at BBQ area.
European.....Measure various radius roofs for curved metal fascia.
Brads.....Continue pulling wires for lights and outlets at east half of house.
Passed partial insulation inspection master and guest wing main level.

THURSDAY

Trejo.....Finish building curved microlam header for front door, install header over front door and furr out front door and window rough opening.
Vogelman.....Continue installing exterior masonry at library deck, continue installing interior stone veneer at butlers pantry stone columns, begin kitchen columns.
Elite.....Finish hanging drywall at lower level ceilings master and guest wing.
GWPOff due to car accident yesterday in the canyon.
Pro Ex.....Dig for site drains at BBQ area.
European.....Work on roof over library.
FireplaceContinue installation of master and guest #3 fireplace flues.
Brads.....Continue pulling wires for lights and outlets at east half of house.

FRIDAY

Trejo.....Shimming and planeing of walls in master bedroom. Sammy is on vacation and will be back the 27th.
Vogelman.....Continue installing exterior masonry at library deck, continue installing interior stone veneer at butlers pantry stone columns, begin kitchen columns.
Elite.....Pick up drywall scraps from master and guest wing lower level.
GWPStain rafter tails at workshop after carpenters recut them.
Brads.....Continue pulling wires for lights and outlets at east half of house.
European.....Install curved metal drip edge for studio roof.

WORK ACTIVITIES ACCOMPLISHED THIS WEEK

MONDAY

Trejo.....Continue straight lining great room ceiling- install grounds for masons
Vogelman.....Install caps at dining room columns- begin columns at great room fireplace- begin building hearth for great room fireplace
Brads.....Continue pulling wires for lights, switches and outlets various areas- continue making up wires at mech room breaker panels
European.....Continue installing curved metal flashing at entry roof
Mtn AirMisc HVAC pickup work- begin setting up temp furnaces

TUESDAY

Trejo.....Install blocking for towel bars, rings and TP holders at mstr and guest
Vogelman.....Continue building hearth and columns at great room fireplace - continue installing stone caps at terrace
Brads.....Continue pulling wires for lights, switches and outlets various areas - continue making up wires at mech room breaker panels
European.....Continue installing curved metal flashing at entry roof and guest
Mtn AirMisc HVAC pickup work- continue setting up temp furnaces

WEDNESDAY

Trejo.....Continue straight lining ceiling in great room- work on breakfast room and dining room shade pocket
Vogelman.....Continue building hearth and columns at great room fireplace-continue installing stone caps at terrace
Brads.....Continue pulling wires for lights, switches and outlets various areas-continue making up wires at mech room breaker panels

THURSDAY

Trejo.....Continue straight lining ceiling in great room- work on breakfast room and dining room shade pocket
Vogelman.....Continue installing stone caps at terrace in nice weather
Brads.....Continue pulling wires for lights, switches and outlets various areas-continue making up wires at mech room breaker panels
European.....Continue installing curved metal flashing at guest wing- fix leaks in north side valleys
HougContinue installing plumbing fixtures at gatehouse

FRIDAY

Trejo.....Finish entry door framing- misc siding work
Vogelman.....Continue installing stone caps at terrace in nice weather
European.....Continue installing curved metal flashing at guest wing- shovel snow around stair tower to work on drains

WORK ACTIVITIES NEXT WEEK

1. Continue shimming and straight lining ceiling and walls in great room through family room
2. Continue installing stone veneer at great room fireplace and columns
3. Begin installing sound proofing at bedroom walls
4. Begin installing interior doors
5. Begin installing stone veneer at bedroom fireplaces
6. Complete electric rough in east side main house
7. Continue installing misc metal drip edge flashing and heat tape/ snow melt
8. Finish installation of flues at bedroom fireplaces- install control boxes at great room and family room fireplaces
9. Finish plumbing trim out at gatehouse
10. Begin electric trim out at gatehouse
11. Begin ESC trim out at gatehouse
12. Begin security trim out at gatehouse

PM NOTES:

1. Econobarrier soundproofing material and sealant ordered direct from Fred Barnard – American Micro Industries
2. Isomax clip materials ordered direct from Fred Barnard – American Micro Industries
3. Elite Drywallers to perform all labor related to soundproofing material installation